hirental

WAREHOUSE LOAD / PICKING LIST

Example event marquee - 9 x 18 m

Sample job HR-1040 | Frame, PVC, flooring, doors and lighting

Resolve shortages before loading - 3 components need attention

COMPONENT	REQUIRED	PICKED	LOADED
2.3m leg	**14**	☐	☐
700mm leg extension	**14**	☐	☐
Large gable leg	**2**	☐	☐
Gable leg insert	**6**	☐	☐
9m beam	**14**	☐	☐
Portal beam 3/6/9	**4**	☐	☐
Ridge purlin	**42**	☐	☐
Eave purlin	**12**	☐	☐
Base plate	**20**	☐	☐
Ridge knuckle	**12**	☐	☐
Curtain rails	**24**	☐	☐
Ground rails	**48**	☐	☐
Scissors	**4**	☐	☐
9m wires	**10**	☐	☐
700mm stake	**40**	☐	☐
Small ratchet	**14**	☐	☐
Large ratchet	**10**	☐	☐
9m bar tension roof	**6**	☐	☐

Picked by _____ Checked / loaded by _____

hirental

WAREHOUSE LOAD / PICKING LIST

Example event marquee - 9 x 18 m

Sample job HR-1040 | Frame, PVC, flooring, doors and lighting

Resolve shortages before loading - 3 components need attention

COMPONENT	REQUIRED	PICKED	LOADED
9m bar tension gable half set	**2**	☐	☐
2.3m two-piece wall set	**20**	☐	☐
Panoramic window wall	**4**	☐	☐
3.06m floor extrusion	**14**	☐	☐
3m floor extrusion	**7**	☐	☐
3m x 500mm floorboard	**108**	☐	☐
Double door frame	**2**	☐	☐
Double door leaf	**4**	☐	☐
Fixing U channel	**4**	☐	☐
Door top rail	**2**	☐	☐
Door bottom rail	**2**	☐	☐
Door side window panel	**4**	☐	☐
Small double door ramp	**4**	☐	☐
Door winder	**6**	☐	☐
LED strip light	**6**	☐	☐

Picked by _____ Checked / loaded by _____